

Customer Details		
VEDANTA LIMITED	Contact:	Kunal Singh
PLOT SURVEY NO.44/4 & 45/4,		
AMONA VILLAGE, BICHOLIM TALUKA	Report date:	20-08-2017

Atlas Copco's **Compressor Technique Service Division** provides a complete range of aftermarket services with the aim to maximize customers' productivity to increase uptime and to reduce the cost of ownership. The division focuses on spare parts supply, professional service, and optimization and connectivity products. With 9 regional Sales & Service offices and around 70 dealerships strategically located throughout the country, Atlas Copco is just one call away to cater your service needs. Nationwide, Atlas Copco has a team of over 200 highly trained direct service engineers with vast experience of working on all models of compressed air equipment

Service Products



<u>Service Plan</u>: Service Plan covers all regular maintenance by certified and trained Atlas Copco service engineers and / or supply of genuine parts and lubricants as per the original manufacturer recommendations in a pro-active manner as it should be. This is the best way to lower the risk of unexpected problems allowing you to optimize your production process.



<u>Airscan</u>: Dedicated Energy consultants carry out complete Airscan activity consisting of flow check, leak check, power check, air quality check, maintenance assessment and provide a detailed report including cost analysis, graphs and a list of recommendations for system performance improvement.



Energy Saver / Optimizer / Central controller: Our range of ES Central Controllers will enable you to link all compressors and dryers, to lower your overall pressure band, to eliminate the need for higher working pressure and to optimize the compressor mix at all times and in turn save energy. 1 bar working pressure reduction results in 7% energy saving and further 3% through leak reduction.

Energy Recovery: With ER, energy is recovered from wasted heat from the compressor and reused in production cycle. Energy 50% to 94% of motor KW can be recovered & used to heat industrial application water.



SMARTLink: SMARTLINK gathers, compares and analyses data through GPRS connectivity. This allows you to carefully plan and prepare for service interventions. When needed, it sends out warnings in time. An additional, energy monitoring option can be obtained. As a result, service efficiency increases, precious time is gained and money is saved.



<u>AIRNet</u>: AIRNet is an easy & fast to install, corrosion-free, leak proof piping system which reduces cost of ownership for the compressed air piping network. AIRnet pipes are standard pre- painted. AIRnet is adaptable to any existing pipe work. Future extensions can simply be plugged in.



Atlas Copco India (Ltd)

A Company Within the Atlas Copco Group



Customer Details

VEDANTA LIMITED Contact: Kunal Singh

PLOT SURVEY NO.44/4 & 45/4,

AMONA VILLAGE, BICHOLIM TALUKA Report date: 20-08-2017

Equipment

Equipment: G132-8.5W WITH ABB M Running Hours: 23 hours Serial Number: PNA631185 Load Hours: 16 hours Visit date: 20-08-2017 Order Number: 541724 Accumulated Volume: 1000 m³ Contract Number: PO number: 70A/COMM

Work Comments

Visit type: Commissioning (Compressor 2)

- 1. Checked incoming supply cables size, found ok.
- 2. Checked earthling cable size found ok.
- 3. Removed all silica bags.
- 4. Checked water and air piping, found ok.
- 5. Checked and Adjusted Over load Relay setting.
- 6. Checked oil level, found ok.
- 7. Removed all transportation supports.
- 8. Started the compressor and checked motor direction, found ok.
- 9. Noted all part nos and serial nos.

Compressor type: G 132 W Serial no: PNA 631185 Max working pressure: 8.5 bar

Controller:

Make: Atlas Copco

Type: Elektronikon MK 5 Graphic Part no: P 1900520013 Serial no: SRN 1649A00013

Expansion Module: Part no: P 1900520033 Serial no: SRN 1642A01312

. Control Panel

Type: G132W/CP240,MKV

Serial no: ACSPL-16480-9096582615 Service Diagram no: 9096582653- REV.01

Compressor Motor Make: ABB

Type: M2BAF315SMB4 Part no: 9096518200

Serial no: 3G2J16520090071479

Element

Part no: 1616734582 Serial no: AIA 8211875

Air receiver
Part no: 9095354100
Serial no: V 17010405

After cooler

Type: Tube and shell type Part no: 1621205008 Serial no: CH-6536

Oil cooler

Type: Tube and shell type Part no: 1621205008 Serial no: CH-6534



Atlas Copco India (Ltd)

A Company Within the Atlas Copco Group

Sveanagar, Dapodi, Pune 411012 Phone: +91-20-39852100 Fax: +91-20-39857009



Customer Details		
VEDANTA LIMITED	Contact:	Kunal Singh
PLOT SURVEY NO.44/4 & 45/4,		
AMONA VILLAGE,BICHOLIM TALUKA	Report date:	20-08-2017

Work Comments

Oil cooler

Type: Tube and shell type Part no: 1621205008 Serial no: CH-6535

- 10. Started the compressor and took 4 hours trial, Found all working parameters are within limit.
- 11. Checked leakages, not found any.
- 12. Checked motor current, found ok.
- 13. Explain the operation of controller to the customer.
- 14. Explain maintenance schedule to the customer. Recommended to the customer to follow maintenance schedule to run the compressor in healthy condition.
- 15. Recommended to the customer to maintain water quality as per RS index to run the compressor in healthy condition.
- 16. Done SPM test, found all readings are within limit.
- 17. Set load unload pressure Load pressure : 7 bar Unload pressure : 7.5 bar

Customer Comments: The compressor is not loading & unloading while it in Remote Start stop, Please resolve this issue on priority.

NOTE: In case of any failure happens due to water quality, Atlas Copco will not be responsible.

Recommended Repair

Estimated work hour:

Time Confirmation			
Date	Service Engineer	Activity Type	Hour/km
18-08-2017	Faiyaz Shaikh	10	8.00 H
18-08-2017	Faiyaz Shaikh	30	3.00 H


Material Confirmation

Part Number	Part Description	Quantity unit

Work Done

Operations

- ☑ Give machine description
- ☑ Record machine serial number
- ☑ Record elements part nr & serial nr
- Record all machine options
- ☐ Record motors part nr & serial nr
- ☑ Record cubicle part nr & serial nr
- oxdiv Check machine condition after transport
- ✓ Remove transport locking bolts
- ☑ Check all electrical wiring
- ☑ Check torque main motor cables (cubicle)
- ☐ Check main motor overload setting
- ☑ Check fan motor(s) overload setting
- ☐ Check connection of transfo
- ☐ Check machine environment
- Check condensate drains
- ☑ Record all required dryer data
- ☑ Record all required motor data
- Switch on voltage/push reset
- ☑ Check if LED's & displays light up☑ Check main motor rotation sense
- ☑ Check fan motor rotation sense (OC)
- ☑ Check for oil/air leaks
- ☐ Check the drive shaft seal
- ☑ Fill element (1 lit) with oil (unloader)
- ☑ Record all data and settings
- Check SPM readings
- 🗹 Advised customer to dispose Hazardous Waste (used oil oil soakedCotton waste used filters e waste etc.) thru Pollution
- ☑ Control Board authorised agency



A Company Within the Atlas Copco Group

SULVE COUNTY TO SULVE COUNTY T

Phone: +91-20-39852100 Fax: +91-20-39857009



Customer Details		
VEDANTA LIMITED	Contact:	Kunal Singh
PLOT SURVEY NO.44/4 & 45/4,		
AMONA VILLAGE,BICHOLIM TALUKA	Report date:	20-08-2017

Work Done

Operations

- Reset the Elctronikon after Preventive Maintenance
- oxdiv Make Sure the Service Plan is properly set in Electronikon
- ☑ Check Software Version of Connectivity Device
 Is Storage Procedure Explained in detail to the Customer

Counter	Current Value	Unit	Date
Running hours		Н	20-08-2017
Loaded hours	16	Н	20-08-2017
Motor start	48	#	20-08-2017
Module time	61	h	20-08-2017
Load relay	140	#	20-08-2017
Compressor outlet temperature	40	°C	20-08-2017
Working pressure	7	Bar	20-08-2017
Ambient temperature	30	°C	20-08-2017
DP-airfilter	-0.0013	Bar	20-08-2017
Outlet temperature element 1	83	°C	20-08-2017
Oil injection pressure 1	6.1	Bar	20-08-2017
DP-oilseparator 1	0.16	Bar	20-08-2017
Motor NDE temperature	18	°C	20-08-2017
SPM Motor DE	15	dB	20-08-2017
SPM Motor NDE	18	dB	20-08-2017
SPM Element - P1	19	dB	20-08-2017
SPM Element - P3	17	dB	20-08-2017
SPM Gearbox	21	dB	20-08-2017
Motor Current U1	163	A	20-08-2017
Motor Current V1	161	A	20-08-2017
Motor Current W1	160	A	20-08-2017
Coolwater in	30	°C	20-08-2017
Coolwater out	38	°C	20-08-2017

Customer Confirmation	Service Engineer Confirmation
(A) Durk	hath
Signed by Santosh Dash at 24-08-2017 17:03:04	Signed by Faiyaz Shaikh at 24-08-2017 17:03:04



Atlas Copco India (Ltd)